

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase IX- Guntur District Package No. AP.06 IX LB 04 –
"Construction of Bridge @ 0/6km on Road from Tsundur to Mandur in
Guntur District" – Granting Post facto Extension of Agreement Time upto
31-10-2012 without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2165

Dated: 03-12-2012.
Read the following:-

- 1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC, PR, PMGSY, Hyd, Lr.No.W27/DEE.III/GTR/
AP06IXLB04/10, Dt.30.10.2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post Facto Extension of Agreement Time upto 31-10-2012 without penalty in respect of work "Construction of Bridge @ 0/6km on Road from Tsundur to Mandur in Guntur District" under PMGSY Phase IX as the delay is not attributed to the Contractor, the delay is due to water flow in the canal and procurement of sand.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Guntur District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.